

Inspection Report



This inspection report  
prepared specifically for:

Disen Cai  
45 Forest Grove Dr  
Daly City, CA 94015

Signed by:  
*Shih Ian Li*  
9A864CC9E64343D...  
4/13/2026 | 16:47 PDT

Signed by:  
*Maximilian Hann-Liang Tiao*  
6967848AB4844BC...  
4/13/2026 | 16:46 PDT

Received 1 - 29 pages

Sign

DATE

Sign

DATE



Inspected by: Zon L Chu



**ZC & Associates**  
235 Westlake Center, Suite #381  
Daly City, CA 94015  
Office: (650) 992-1991  
Email: [zc.associates@gmail.com](mailto:zc.associates@gmail.com)  
General Building Contrator #B787565

Table of Contents

|                              |    |                           |    |
|------------------------------|----|---------------------------|----|
| General Information. . . . . | 1  | Bathrooms. . . . .        | 16 |
| Deficiency Summary           | D1 | Interior Rooms. . . . .   | 18 |
| Roof. . . . .                | 2  | Garage & Carport. . . . . | 20 |
| Exterior. . . . .            | 4  | Attic. . . . .            | 22 |
| Grounds & Drainage. . . . .  | 6  | Foundation. . . . .       | 24 |
| Heating & Cooling. . . . .   | 8  |                           |    |
| Plumbing. . . . .            | 10 |                           |    |
| Electrical. . . . .          | 12 |                           |    |
| Kitchen & Laundry. . . . .   | 14 |                           |    |



## ZC & Associates

235 Westlake Center, Suite #381  
Daly City, CA 94015  
Office: (650) 992-1991  
Email: [zc.associates@gmail.com](mailto:zc.associates@gmail.com)  
General Building Contrator #B787565



### PROPERTY / CLIENT INFORMATION

Report Date: 4/9/2026

|                      |                             |                 |                             |
|----------------------|-----------------------------|-----------------|-----------------------------|
| Customer File #      | <b>2342</b>                 |                 |                             |
| Broker               | <b>Disen Cai</b>            |                 |                             |
| Address:             | <b>1430 Howard Ave</b>      |                 |                             |
|                      | <b>Burlingame</b>           | <b>CA</b>       | <b>94010</b>                |
| Phone:               | <b>(650) 464-9140</b>       |                 |                             |
| Fax:                 |                             |                 |                             |
| Email:               | <b>nancy.jweinat@kw.com</b> |                 |                             |
| Inspection location: | <b>45 Forest Grove Dr</b>   | Send report to: | <b>nancy.jweinat@kw.com</b> |
|                      | <b>Daly City</b>            | <b>CA</b>       | <b>94015</b>                |
| Phone:               |                             |                 |                             |
| County:              | <b>San Mateo</b>            |                 |                             |
| Area/Neighborhood:   | <b>Westlake</b>             | Sub-division:   |                             |

### GENERAL INFORMATION

|                   |                                            |                     |                |             |          |
|-------------------|--------------------------------------------|---------------------|----------------|-------------|----------|
| Main entry faces: | <b>Side</b>                                | Bedrooms:           | <b>2</b>       | Full Baths: | <b>1</b> |
| Estimated Age:    | <b>1951</b>                                | Vehicle Garages:    | <b>1</b>       | Half Baths: | <b>1</b> |
| Type Structure:   | <b>Single Family Home</b>                  | Approx. Sq Footage: | <b>1,250</b>   | 3/4 Baths:  | <b>0</b> |
| Stories:          | <b>Split</b>                               |                     |                |             |          |
| Type Foundation:  | <b>Perimeter Concrete w/ Partial Crawl</b> |                     |                |             |          |
| Soil condition:   | <b>Wet</b>                                 |                     |                |             |          |
| Weather:          | <b>Foggy</b>                               | Temp:               | <b>55-60</b>   |             |          |
| Date:             | <b>4/9/2026</b>                            | Time:               | <b>8:15 AM</b> |             |          |
| Unit occupied:    | <b>no</b>                                  | Client present:     | <b>yes</b>     |             |          |
| Attendees:        | <b>Seller</b>                              |                     |                |             |          |

### General Overview:

Subject is a split level single family home built in 1951, consisting of 2 bedrooms and 1 bath on the top level and .5 bath at the ground level. Its gross living area is 1,250 square feet per public record.



Inspector: 

Zon L Chu

### REPORT LIMITATIONS

This report has been prepared for the sole and exclusive use of the client indicated above and is limited to an impartial opinion which is not a warranty that the items inspected are defect-free, or that latent or concealed defects may exist as of the date of this inspection or which may have existed in the past or may exist in the future. The report is limited to the components of the property which were visible to the inspector on the date of the inspection and his opinion of their condition at the time of the inspection.

**ZC & Associates**

235 Westlake Center, Suite #381  
 Daly City, CA 94015  
 Office: (650) 992-1991  
 Email: [zc.associates@gmail.com](mailto:zc.associates@gmail.com)  
 General Building Contrator #B787565

Customer: **Disen Cai**

Contact:

Phone: **(650) 464-9140**Location: **45 Forest Grove Dr  
Daly City, CA 94015**

*This summary is not the entire report. The full report may include additional information of interest or concern to the client. It is strongly recommended that the client promptly read the complete report. For information regarding the negotiability of any item in this report under a real estate purchase contract, contact your real estate agent or an attorney.*

**1 - Roof Covering**

Cellular growth and moss noted at roof ridges at front and rear of property. Owner recommended to clear and clean all cellular growth and moss in order to prolong the life expectancy of roof. (See Picture #3)

**2 - Roof Fireplace Chimney**

Rust and damage noted to fireplace chimney. Owner recommended to contact related trade for correction. (See Picture #5)

**3 - Roof Guttering**

Exposed nails/screws noted at roof jacks/chimneys and vent pipes. Owner recommended to caulk all exposed nails/screws in order to prevent water intrusion and future damages. (See Picture #4)

**4 - Exterior Faucets**

No vacuum breakers noted at exterior hose bibs. A hose connection vacuum breaker should be installed on each faucet or hose bib that is connected to the potable water supply to prevent back-flow into the water supply. (See Picture #1)

**5 - Exterior WDI**

Fungus infestation and wood rot noted at rear entry door jamb. See structural pest control report for details. (See Picture #2)

**6 - Grounds Guardrails**

Guardrails for rear side entry staircase at right side of property opposite kitchen are less than 42" in height which does not comply with latest building code. Missing guardrail also noted at said staircase landing. (See Picture #4)

**7 - Grounds Handrails**

Improper handrails noted for both side entry staircases at right side of property. Owner recommended to install appropriate handrails. (See Picture #3 & #4)

*Current versions of these codes and standards now agree that handrail is defined as either a circular cross section with an outside diameter of 1¼" (32 mm) minimum and 2" (51 mm) maximum or a noncircular cross section with a perimeter dimension of 4" (100 mm) minimum and 6¼" (160 mm) maximum.*

**8 - Grounds Retaining Walls & Fence**

Leaning noted at wood retaining wall and fence at rear of property. Owner recommended to contact related trade for necessary correction. (See Picture #6)

**9 - Grounds WDI**

Evidence of fungus infestation and wood rot noted at decking boards for rear side entry staircase landing at right side of property opposite kitchen. See structural pest control report for details. (See Picture #5)

**10 - HVAC Exhaust System**

Exhaust pipes for furnace is too close to combustible material, there should be minimum 1" clearance for double pipe and 6" clearance for single pipe. Owner is recommended to contact qualified tradesman for necessary correction. (See Picture #2)

**11 - Plumbing Exhaust Pipe**

Exhaust pipe for hot water heater is too close to combustible materials, minimum 1" separation for double pipe and 6" for single pipe. Correction is needed. (See Picture #3)

**12 - Plumbing Gas Piping**

No sediment trap noted at the gas gate valve for water heater which does not comply with the latest plumbing code. (See Picture #4)



## **ZC & Associates**

235 Westlake Center, Suite #381  
Daly City, CA 94015  
Office: (650) 992-1991  
Email: [zc.associates@gmail.com](mailto:zc.associates@gmail.com)  
General Building Contrator #B787565

Customer: **Disen Cai**

Contact:

Phone: **(650) 464-9140**

Location: **45 Forest Grove Dr  
Daly City, CA 94015**

### **13 - Electrical Knob & Tube**

Knob & Tube wiring noted at attic and they are part of the original wiring and removal/upgrade is recommended. (See Picture #5)

### **14 - Interior Rooms Electrical**

Non-grounded outlets noted throughout subject interior. Owner recommended to contact licensed electrician for correction. (See Picture #4)

### **15 - Interior Rooms Windows**

3 out of 5 lower fixed windows in living room are less than 18" from the floor and they are not tempered which do not comply with the current building code. (See Picture #2)

### **16 - Interior Rooms Windows**

Low-E reaction noted at 1 lower fixed window for living room. Owner recommended to contact related trade for repair or replacement. (See Picture #3)

### **17 - Garage Fire Doors**

No self closing devices noted for doors between garage and living area and door between garage and main level is not fire rated which does not comply with the latest safety code. (See Picture #2 & #3)

### **18 - Garage Firewalls**

Missing sheet rock panels noted at right side of garage between living area below interior staircase which effectively breaks firewall. Correction is needed. (See Picture #4)

### **19 - Attic Ventilation**

Insufficient ventilation noted for attic. *The minimum amount of attic ventilation remains 1/150 (1 square foot of Net Free Area for every 150 square feet of attic floor space. Attic floor is defined as length x width FLOOR of the attic).*

### **20 - Foundation Efflorescence**

Efflorescence noted at foundation wall at front right corner of property and throughout block piers in crawl area. These areas have excessive moisture and/or water, and left behind salt deposit. (See Picture #7 & #8)

Roof

| COMPONENT |                 | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|-----------------|-------------|--------------------|-------------|
| 1         | Roof coverings: | See Comment |                    |             |
| 2         | Ventilation:    | Acceptable  | No Action Required |             |
| 3         | Flashings:      | Acceptable  | No Action Required |             |
| 4         | Skylights:      | Not Present |                    |             |
| 5         | Chimneys:       | See Comment |                    |             |
| 6         | Gutter system:  | Acceptable  | No Action Required |             |
| 7         | Antenna:        | Not Present |                    |             |
| 8         | :               |             |                    |             |

INFORMATION

|    |                    |                                    |    |               |            |
|----|--------------------|------------------------------------|----|---------------|------------|
| 9  | Main roof age:     | 5-10 Appears at Mid-Life Condition | 14 | Ventilation:  | Gable      |
| 10 | Other roof age:    | None                               | 15 | Chimney:      | Stucco     |
| 11 | Inspection method: | Drone                              | 16 | Chimney flue: | Metal      |
| 12 | Roof covering:     | Asphalt Shingle                    | 17 | Gutters:      | Galvanized |
| 13 | Roofing layers:    | 1st                                | 18 | Roof Style:   | Gable      |

ROOF COMMENTS

|    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 19 | <p>Subject has an architectural asphalt shingle roof over the main living area. There were no signs of active roof leak noted at time of inspection. The life expectancy for the asphalt shingle roof is estimated between 25-30 years with proper care and maintenance. Subject roof is in serviceable condition. (See Picture #1 &amp; #2)</p> <p>Cellular growth and moss noted at roof ridges at front and rear of property. Owner recommended to clear and clean all cellular growth and moss in order to prolong the life expectancy of roof. (See Picture #3)</p> <p>Exposed nails/screws noted at roof jacks/chimneys and vent pipes. Owner recommended to caulk all exposed nails/screws in order to prevent water intrusion and future damages. (See Picture #4)</p> <p>Rust and damage noted to fireplace chimney. Owner recommended to contact related trade for correction. (See Picture #5)</p> |
|----|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|



## INSPECTION PHOTOS

Roof

#R1



Roof

#R2



Roof

#R3



Roof

#R4



Roof

#R5



Exterior

| COMPONENT |                       | CONDITION    | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|-----------------------|--------------|--------------------|-------------|
| 1         | Siding:               | Acceptable   | No Action Required |             |
| 2         | Trim/fascias/soffits: | See Comment  |                    |             |
| 3         | Veneer:               | Not Present  |                    |             |
| 4         | Doors:                | Acceptable   | No Action Required |             |
| 5         | Windows:              | See Interior |                    |             |
| 6         | Hose faucets:         | See Comment  |                    |             |
| 7         | Electrical cable:     | Acceptable   | No Action Required |             |
| 8         | Exterior electrical:  | None Noted   |                    |             |

INFORMATION

|    |                    |                   |    |                         |                               |
|----|--------------------|-------------------|----|-------------------------|-------------------------------|
| 9  | Siding type:       | Stucco            | 13 | Window Type:            | Single Hung, Sliding, & Fixed |
| 10 | Veneer type:       | None              |    |                         |                               |
| 11 | Trim/fascias type: | Wood              | 14 | Window material:        | Vinyl                         |
| 12 | Door type:         | Wood & Fiberglass | 15 | Electric service cable: | Overhead                      |

EXTERIOR COMMENTS

|    |                                                                                                                                                                                                                                                                                                                                                                                          |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 16 | <p>No vacuum breakers noted at exterior hose bibs. A hose connection vacuum breaker should be installed on each faucet or hose bib that is connected to the potable water supply to prevent back-flow into the water supply. (See Picture #1)</p> <p>Fungus infestation and wood rot noted at rear entry door jamb. See structural pest control report for details. (See Picture #2)</p> |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

## INSPECTION PHOTOS

**Exterior**

**#EX1**



**Exterior**

**#EX2**





# Grounds & Drainage

| COMPONENT |                   | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|-------------------|-------------|--------------------|-------------|
| 1         | Drainage:         | Acceptable  | No Action Required |             |
| 2         | Trees & shrubs:   | Acceptable  | No Action Required |             |
| 3         | Walks & Steps:    | See Comment |                    |             |
| 4         | Porch/Deck:       | Not Present |                    |             |
| 5         | Driveway:         | See Comment |                    |             |
| 6         | Retaining walls:  | See Comment |                    |             |
| 7         | Lot Drainage :    | Acceptable  | No Action Required |             |
| 8         | Sprinkler System: | Not Present |                    |             |

## INFORMATION

|    |                |                        |    |                  |      |
|----|----------------|------------------------|----|------------------|------|
| 9  | Walks & Steps: | Concrete, Tile, & Wood | 13 | Porch:           | None |
| 10 | Patio:         | Concrete               | 14 | Location:        | N/A  |
| 11 | Location:      | Rear                   | 15 | Retaining walls: | Wood |
| 12 | Driveway:      | Concrete               | 16 | :                |      |

## GROUND & DRAINAGE COMMENTS

|    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 17 | <p>Settlement cracks noted at driveway and patio. Little negative effects noted. This is for information only. (See Picture #1 &amp; #2)</p> <p>Improper handrails noted for both side entry staircases at right side of property. Owner recommended to install appropriate handrails. (See Picture #3 &amp; #4)</p> <p><i>Current versions of these codes and standards now agree that handrail is defined as either a circular cross section with an outside diameter of 1¼" (32 mm) minimum and 2" (51 mm) maximum or a noncircular cross section with a perimeter dimension of 4" (100 mm) minimum and 6¼" (160 mm) maximum.</i></p> <p>Guardrails for rear side entry staircase at right side of property opposite kitchen are less than 42" in height which does not comply with latest building code. Missing guardrail also noted at said staircase landing. (See Picture #4)</p> <p>Evidence of fungus infestation and wood rot noted at decking boards for rear side entry staircase landing at right side of property opposite kitchen. See structural pest control report for details. (See Picture #5)</p> <p>Leaning noted at wood retaining wall and fence at rear of property. Owner recommended to contact related trade for necessary correction. (See Picture #6)</p> |
|----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

## INSPECTION PHOTOS

Grounds

#GD1



Grounds

#GD2



Grounds

#GD3



Grounds

#GD4



Grounds

#GD5



Grounds

#GD6



# Heating & Cooling

| COMPONENT |                    | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|--------------------|-------------|--------------------|-------------|
| 1         | A/C operation:     | Not Present |                    |             |
| 2         | Heating operation: | Acceptable  | No Action Required |             |
| 3         | System back-up:    | Not Present |                    |             |
| 4         | Exhaust system:    | See Comment |                    |             |
| 5         | Distribution:      | Acceptable  | No Action Required |             |
| 6         | Thermostat :       | Acceptable  | No Action Required |             |
| 7         | Gas Piping :       | Acceptable  | No Action Required |             |
| 8         | Heat Exchanger :   | Acceptable  | No Action Required |             |
| 9         | Humidifier :       | Not Present |                    |             |
| 10        | Filter:            | Acceptable  | No Action Required |             |

| INFORMATION |                                             |    |                          |
|-------------|---------------------------------------------|----|--------------------------|
| 11          | # Heating Units: 1                          | 18 | # Cooling Units: None    |
| 12          | Heating Types: Forced Air                   | 19 | A/C Types: N/A           |
| 13          | Heating Ages: 8 years                       | 20 | A/C age: N/A             |
| 14          | Heating Fuels: Gas                          | 21 | Filter: Disposable Media |
| 15          | Distribution: Ductwork                      | 22 | Heat Source Mfr. Payne   |
| 16          | Duct Insulation Type: Fiberglass            | 23 | A/C Source Mfr. N/A      |
| 17          | Gas Shutoff Location: Left Side of Property |    |                          |

## HEATING & COOLING COMMENTS

- 24
- Subject has forced air heat from Payne, Mfg. Date: 10/2017. It was in working order at time of inspection. The life span for such furnace is estimated between 20-30 years with proper care and maintenance. Subject furnace is in serviceable condition. (See Picture #1)

Exhaust pipes for furnace is too close to combustible material, there should be minimum 1" clearance for double pipe and 6" clearance for single pipe. Owner is recommended to contact qualified tradesman for necessary correction. (See Picture #2)

## INSPECTION PHOTOS

HVAC

#HC1



HVAC

#HC2



HVAC

#HC3



# Plumbing

| COMPONENT |                      | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|----------------------|-------------|--------------------|-------------|
| 1         | Supply pipes:        | Acceptable  | No Action Required |             |
| 2         | Waste/vent pipes:    | Acceptable  | No Action Required |             |
| 3         | Funct'l water flow:  | Acceptable  | No Action Required |             |
| 4         | Funct'l waste drain: | Acceptable  | No Action Required |             |
| 5         | Well system:         | Not Present |                    |             |
| 6         | Septic system:       | Not Present |                    |             |
| 7         | Water heater:        | See Comment |                    |             |
| 8         | TPR Valve:           | Acceptable  | No Action Required |             |

## INFORMATION

|    |                              |                  |    |                              |                               |
|----|------------------------------|------------------|----|------------------------------|-------------------------------|
| 9  | Water supply represented as: | <u>Municipal</u> | 14 | Waste system represented as: | <u>Municipal</u>              |
| 10 | Supply pipes:                | <u>Copper</u>    | 15 | Septic location:             | <u>N/A</u>                    |
| 11 | Pipe insulation type:        | <u>Poly Foam</u> | 16 | Waste/Vent pipes:            | <u>Cast Iron &amp; PVC</u>    |
| 12 | Water Shutoff Location:      | <u>Garage</u>    | 17 | Water Heater Mfr.:           | <u>Rheem</u>                  |
| 13 | Well location:               | <u>N/A</u>       | 18 | Water Heater Gallons:        | <u>40</u> Age: <u>3</u> years |
|    |                              |                  | 19 | Water Heater Fuel:           | <u>Gas</u>                    |

## PLUMBING COMMENTS

20 Water pressure is measured at 60 PSI +/- which is considered the norm. This is for information only. (See Picture #1)

Subject has a 40 gallon hot water heater from Rheem, Mfg. Date: 4/2023. It was in operating condition at time of inspection. The life span for such water heater is estimate between 8-12 years with proper care and maintenance. Subject hot water heater is in serviceable condition. (See Picture #2)

Exhaust pipe for hot water heater is too close to combustibile materials, minimum 1" separation for double pipe and 6" for single pipe. Correction is needed. (See Picture #3)

No sediment trap noted at the gas gate valve for water heater which does not comply with the latest plumbing code. (See Picture #4)

No seismic gas shut-off valve noted for subject property. (See Picture #5)  
Since 2000, all newly constructed, renovated, or reconstructed residential buildings in California are required to install earthquake gas shut-off valves however such requirements vary across the Bay Area and mostly depending on local ordinances. Owner advised to consult qualified professionals and local authorities to ensure compliance with the latest regulations. This is for information only.

## INSPECTION PHOTOS

Plumbing

#P1



Plumbing

#P2



Plumbing

#P3



Plumbing

#P4



Plumbing

#P5





# Electrical System

| COMPONENT |                     | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|---------------------|-------------|--------------------|-------------|
| 1         | Wiring at main box: | Acceptable  | No Action Required |             |
| 2         | Ground:             | Acceptable  | No Action Required |             |
| 3         | GFCI:               | See Comment |                    |             |
| 4         | Amperage:           | Acceptable  | No Action Required |             |
| 5         | Wiring:             | See Comment |                    |             |
| 6         | :                   |             |                    |             |
| 7         | :                   |             |                    |             |
| 8         | :                   |             |                    |             |

## INFORMATION

|    |                                                        |    |                                                                         |
|----|--------------------------------------------------------|----|-------------------------------------------------------------------------|
| 9  | Amps: <b>100</b>                                       | 14 | Branch circuit wiring: <b>Copper</b>                                    |
| 10 | Volts: <b>110/220</b>                                  | 15 | Grounding: <b>Unknown</b>                                               |
| 11 | Main box location: <b>Rear Left Corner of Property</b> | 16 | Ground fault protection at: <b>Kitchen, Laundry, Bath, &amp; Garage</b> |
| 12 | Main Disconnect: <b>Rear Left Corner of Property</b>   |    |                                                                         |
| 13 | Main service conductor: <b>Copper</b>                  | 17 | Main box type: <b>Breakers</b>                                          |
|    |                                                        | 18 | Wiring type: <b>Knob &amp; Tube and Romex</b>                           |

## ELECTRICAL SYSTEM COMMENTS

**19 Subject has 100 Amp service with Murray main panel. (See Picture #1 & #2)**

There is also Cutler-Hammer sub-panel located in the ground level bonus room and it was appropriately wired at time of inspection. This is for information only. (See Picture #3 & #4)

Knob & Tube wiring noted at attic and they are part of the original wiring and removal/upgrade is recommended. (See Picture #5)

**See comment on GFCI requirement on individual sections.**

INSPECTION PHOTOS

Electrical

#EL1



Electrical

#EL2



Electrical

#EL3



Electrical

#EL4



Electrical

#EL5



# Kitchen & Laundry

| COMPONENT  |                      | CONDITION     | ACTION RECOMMENDED | PERSPECTIVE |
|------------|----------------------|---------------|--------------------|-------------|
| KITCHEN    |                      |               |                    |             |
| 1          | Walls/ceiling/floor: | Acceptable    | No Action Required |             |
| 2          | Doors & windows:     | Acceptable    | No Action Required |             |
| 3          | Heating & cooling:   | Acceptable    | No Action Required |             |
| 4          | Cabinets/shelves:    | Acceptable    | No Action Required |             |
| 5          | Sink plumbing:       | Acceptable    | No Action Required |             |
| APPLIANCES |                      |               |                    |             |
| 6          | Disposal:            | Acceptable    | No Action Required |             |
| 7          | Dishwasher:          | Not Tested    |                    |             |
| 8          | Refrigerator:        | Not Inspected |                    |             |
| 9          | Exhaust fan:         | Acceptable    | No Action Required |             |
| 10         | Microwave:           | Not Present   |                    |             |
| 11         | :                    |               |                    |             |
| 12         | :                    |               |                    |             |
| 13         | Range/oven:          | Acceptable    | No Action Required |             |
| 14         | Gas or electric?     | Gas           |                    |             |
| LAUNDRY    |                      |               |                    |             |
| 15         | Walls/ceiling/floor: | Acceptable    | No Action Required |             |
| 16         | Doors & windows:     | Acceptable    | No Action Required |             |
| 17         | Washer plumbing:     | Not Tested    |                    |             |
| 18         | Sink plumbing:       | Acceptable    | No Action Required |             |
| 19         | Cabinets/shelves:    | Acceptable    | No Action Required |             |
| 20         | Heating & cooling:   | Not Present   |                    |             |
| 21         | Drver vent:          | Acceptable    | No Action Required |             |
| 22         | :                    |               |                    |             |
| 23         | :                    |               |                    |             |
| 24         | Drver service:       | Not Tested    |                    |             |
| 25         | Gas or electric?     | Electric      |                    |             |

## KITCHEN AND LAUNDRY COMMENTS

26 Anti-tipping device noted for stove which complies with current safety code and gas gate valve is located inside lower left cabinet beside stove which complies with latest plumbing code. This is for information only. (See Picture #2 & #3)

## INSPECTION PHOTOS

Kitchen & Laundry

#K1



Kitchen & Laundry

#K2



Kitchen & Laundry

#K3



Kitchen & Laundry

#K4



# Bathrooms

| COMPONENT                | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|--------------------------|-------------|--------------------|-------------|
| 1 Walls, ceiling, floor: | Acceptable  | No Action Required |             |
| 2 Doors & windows:       | Acceptable  | No Action Required |             |
| 3 Heating & cooling:     | Acceptable  | No Action Required |             |
| 4 Cabinets & counter:    | Acceptable  | No Action Required |             |
| 5 Vents:                 | Acceptable  | No Action Required |             |
| 6 Sinks:                 | Acceptable  | No Action Required |             |
| 7 Toilets:               | Acceptable  | No Action Required |             |
| 8 Tubs:                  | Not Present |                    |             |
| 9 Showers:               | Acceptable  | No Action Required |             |
| 10 Jacuzzi:              | Not Present |                    |             |

## BATHROOMS INSPECTED

11 # of Half baths: 1 12 # of Full baths: 1 13 # of 3/4 baths: 0

## BATHROOM COMMENTS

14 GFCI protected outlets noted for both subject baths and they were all in working condition at time of inspection. This is for information only.

INSPECTION PHOTOS

Bathroom

#B1



Bathroom

#B2





# Interior Rooms

| COMPONENT                | CONDITION   | ACTION RECOMMENDED | PERSPECTIVE |
|--------------------------|-------------|--------------------|-------------|
| 1 Walls, ceiling, floor: | Acceptable  | No Action Required |             |
| 2 Doors & windows:       | See Comment |                    |             |
| 3 Heating & cooling:     | Acceptable  | No Action Required |             |
| 4 Cabinets & counter:    | Not Present |                    |             |
| 5 Wet Bar:               | Not Present |                    |             |
| 6 Fireplc/woodstove:     | See Comment |                    |             |
| 7 Smoke detectors:       | Acceptable  | No Action Required |             |
| 8 CO detectors:          | Acceptable  | No Action Required |             |
| 9 Stairs/balcony/rails:  | Acceptable  | No Action Required |             |
| 10 Trim:                 | Acceptable  | No Action Required |             |

## INFORMATION

|                     |    |                                   |
|---------------------|----|-----------------------------------|
| 11 Rooms inspected: |    |                                   |
| Bedrooms #: 2       | 12 | Walls & Ceilings Type: Sheet Rock |
| Living Room         |    |                                   |
| Dining Room         | 13 | Floors: Laminated                 |
| Bonus Room          |    |                                   |
|                     | 14 | Fireplaces: 1                     |
|                     | 15 | :                                 |
|                     | 16 | :                                 |

## INTERIOR ROOM COMMENTS

- 17 There is a wood burning fireplace located in the living room. The inspector is not an expert of this field and no chimney inspection was given. Owner recommended to contact related trade for proper inspection and cleaning prior to any usage. (See Picture #1)
- 3 out of 5 lower fixed windows in living room are less than 18" from the floor and they are not tempered which do not comply with the current building code. (See Picture #2)
- Low-E reaction noted at 1 lower fixed window for living room. Owner recommended to contact related trade for repair or replacement. (See Picture #3)
- Non-grounded outlets noted throughout subject interior. Owner recommended to contact licensed electrician for correction. (See Picture #4)

## INSPECTION PHOTOS

Interior Rooms

#IR1



Interior Rooms

#IR2



Interior Rooms

#IR3



Interior Rooms

#IR4



# Garage & Carport

| COMPONENT |             | CONDITION  | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|-------------|------------|--------------------|-------------|
| 1         | Roof:       | See Roof   |                    |             |
| 2         | Walls:      | Acceptable | No Action Required |             |
| 3         | Eaves:      | Acceptable | No Action Required |             |
| 4         | Electrical: | None Noted |                    |             |
| 5         | Gutters:    | Acceptable | No Action Required |             |

INTERIOR

|    |                      |             |                    |  |
|----|----------------------|-------------|--------------------|--|
| 6  | Walls/ceiling/floor: | Acceptable  | No Action Required |  |
| 7  | Firewall/firedoor:   | See Comment |                    |  |
| 8  | Doors & windows:     | Acceptable  | No Action Required |  |
| 9  | Garage doors:        | Acceptable  | No Action Required |  |
| 10 | Door openers:        | Acceptable  | No Action Required |  |
| 11 | Electrical:          | Acceptable  | No Action Required |  |
| 12 | Heating & cooling:   | Not Present |                    |  |

INFORMATION

| EXTERIOR |                                              | INTERIOR |                              |
|----------|----------------------------------------------|----------|------------------------------|
| 13       | Location: Attached garage - same as house    | 17       | Walls & ceilings: Sheet Rock |
| 14       | Roof covering: Asphalt Shingle               | 18       | Floors: Concrete             |
| 15       | Roof age: 5-10 Appears at Mid-Life Condition | 19       | Garage door: Single Overhead |
| 16       | Gutters: Galvanized                          |          |                              |

GARAGE & CARPORT COMMENTS

- 20 Garage ceiling and majority of walls are finished with sheet rock, rendering them inaccessible for inspection. This is for information only. (See Picture #1)
- No self closing devices noted for doors between garage and living area and door between garage and main level is not fire rated which does not comply with the latest safety code. (See Picture #2 & #3)
- Missing sheet rock panels noted at right side of garage between living area below interior staircase which effectively breaks firewall. Correction is needed. (See Picture #4)

## INSPECTION PHOTOS

**Garage**

**#GC1**



**Garage**

**#GC2**



**Garage**

**#GC3**



**Garage**

**#GC4**



# Attic

| COMPONENT |                    | CONDITION      | ACTION RECOMMENDED | PERSPECTIVE |
|-----------|--------------------|----------------|--------------------|-------------|
| 1         | Access:            | Limited Access |                    |             |
| 2         | Framing:           | Acceptable     | No Action Required |             |
| 3         | Sheathing:         | Acceptable     | No Action Required |             |
| 4         | Insulation:        | Acceptable     | No Action Required |             |
| 5         | Ventilation:       | See Comment    |                    |             |
| 6         | Exposed wiring:    | Acceptable     | No Action Required |             |
| 7         | Plumbing vents:    | Acceptable     | No Action Required |             |
| 8         | Chimney & flues:   | Acceptable     | No Action Required |             |
| 9         | Vapor Retarder:    | Not Present    |                    |             |
| 10        | Built-in Shelving: | Not Present    |                    |             |

## INFORMATION

|    |                   |                    |    |             |              |
|----|-------------------|--------------------|----|-------------|--------------|
| 11 | # of Attic areas: | 1                  | 14 | Framing:    | Conventional |
| 12 | Access locations: | Interior Staircase | 15 | Sheathing:  | Boards       |
| 13 | Access by:        | Hatch              | 16 | Insulation: | Fiberglass   |

## ATTIC COMMENTS

17 The tops of ceiling joists at attic over living area are covered by fiberglass insulation. This renders the attic area inaccessible for inspection due to safety hazard (it is unsafe to walk on ceiling joists which are covered by insulation). A “visual” inspection from opening was made. (See Picture #1 & #2)

Insufficient ventilation noted for attic. The minimum amount of attic ventilation remains 1/150 (1 square foot of Net Free Area for every 150 square feet of attic floor space. Attic floor is defined as length x width FLOOR of the attic).

## INSPECTION PHOTOS

Attic

#AT1



Attic

#AT2



# Foundation

| COMPONENT                                                       | CONDITION             | ACTION RECOMMENDED        | PERSPECTIVE |
|-----------------------------------------------------------------|-----------------------|---------------------------|-------------|
| Foundation Type <b>Perimeter Concrete w/ Partial Crawl Area</b> |                       |                           |             |
| 1 Access:                                                       | <b>Limited Access</b> |                           |             |
| 2 Foundation walls:                                             | <b>See Comment</b>    |                           |             |
| 3 Floor framing:                                                | <b>Acceptable</b>     | <b>No Action Required</b> |             |
| 4 Insulation:                                                   | <b>Not Present</b>    |                           |             |
| 5 Ventilation:                                                  | <b>Acceptable</b>     | <b>No Action Required</b> |             |
| 6 Sump pump:                                                    | <b>Not Present</b>    |                           |             |
| 7 Dryness/drainage:                                             | <b>See Comment</b>    |                           |             |
| 8 Floor/Slab:                                                   | <b>Unknown</b>        |                           |             |
| 9 Vapor Retarder:                                               | <b>Acceptable</b>     | <b>No Action Required</b> |             |
| 10 :                                                            |                       |                           |             |

## INFORMATION

|                        |                        |                |               |
|------------------------|------------------------|----------------|---------------|
| 11 Foundation walls:   | <b>Poured Concrete</b> | 14 Beams:      | <b>Wood</b>   |
| 12 Floors:             | <b>Unknown</b>         | 15 Piers:      | <b>Block</b>  |
| 13 Joist/Truss Detail: | <b>Wood</b>            | 16 Sub Floor:  | <b>Boards</b> |
|                        |                        | 17 Insulation: | <b>None</b>   |

## FOUNDATION COMMENTS

18 Subject has a perimeter concrete foundation with a partial crawl area. There are finished living quarters at the ground level and foundation walls throughout majority of crawl area is obstructed by vapor barrier film. (See Picture #1) It is considered limited access however vertical settlement crack noted at foundation wall at front right corner of property and little adverse effects noted. This is for information only. (See Picture #2) Subject accessible foundation appears to be in overall serviceable condition and consistent with property of its age. Inspection is based on visual only. (See Picture #3 to #6)

Efflorescence noted at foundation wall at front right corner of property and throughout block piers in crawl area. These areas have excessive moisture and/or water, and left behind salt deposit. (See Picture #7 & #8)



INSPECTION PHOTOS

Foundation #F1



Foundation #F2



Foundation #F3



Foundation #F4



Foundation #F5



Foundation #F6



## INSPECTION PHOTOS

Foundation

#F7



Foundation

#F8

